

Upcoming - NGN Building Migrations

For completed buildings, see list below

****DATES ARE SUBJECT TO CHANGE WITH ADVANCED NOTICE***

FY24

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Old Campus	York Street, 264	264 York St.	Jun 2024	6/3/2024	6/4/2024
Old Campus	Pierson College	261 Park St	Jun 2024	6/3/2024	
Old Campus	York St, 266-268/Elm, 254	266 - 268 York St.	Jun 2024	6/3/2024	6/4/2024
Old Campus	Crown St, 301	301 Crown St.	Jun 2024	6/10/2024	
Old Campus	University Theatre	222 Tork St.	Jun 2024	6/24/2024	
Old Campus	British Art, Yale Ctr	1080 Chapel St.	Jun 2024	6/24/2024	

FY25

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Old Campus	Loria Center	190 York St.	Jul 2024		
Old Campus	Rudolph Hall	180 York St.	Jul 2024		
Old Campus	Jonathan Edwards College	68 High St	Jul 2024		
Old Campus	Saybrook College	242 Elm St	Jul 2024		
Old Campus	Durfee Hall, Bradford	198 Elm St	Jul 2024		
Old Campus	Lanman-Wright Hall	206 Elm St	Jul 2024		
Old Campus	Crown St, 305	305 Crown St.	Aug 2024		
Old Campus	Mcclellan Hall, Edwin	1037 Chapel St	Aug 2024		
Old Campus	Arnold Hall	304 Elm St	Aug 2024		
Old Campus	Davenport College	248 York St	Aug 2024		
Hillhouse	24 Hillhouse Ave	24 Hillhouse Ave	Aug 2024		
Hillhouse	Kirtland Hall	2 Hillhouse Ave	Aug 2024		
Hillhouse	15 Hillhouse Ave	15 Hillhouse Ave	Aug 2024		
Hillhouse	Mason Lab	9 Hillhouse Ave	Aug 2024		
Hillhouse	Helen Hadley Hall	420 Temple St	Aug 2024		

FY25

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Hillhouse	405 Temple St	405 Temple St	Aug 2024		
Hillhouse	432 Temple St	432 Temple St	Aug 2024		
Hillhouse	434 Temple St	434 Temple St	Aug 2024		
Hillhouse	442 Temple St	442 Temple St	Aug 2024		
Hillhouse	415 Temple St	415 Temple St	Aug 2024		
Hillhouse	421 Temple St	421 Temple St	Sept 2024		
Hillhouse	433 Temple St	433 Temple St	Sept 2024		
Hillhouse	38 Hillhouse Ave	38 Hillhouse Ave	Sept 2024		
Hillhouse	Luce Hall, Henry R	34 Hillhouse Ave	Sept 2024		
Hillhouse	Allwin Hall	31 Hillhouse Ave	Sept 2024		
Hillhouse	27 Hillhouse Ave	27 Hillhouse Ave	Sept 2024		
Hillhouse	33 Hillhouse Ave	33 Hillhouse Ave	Sept 2024		
Hillhouse	35 Hillhouse Ave	35 Hillhouse Ave	Sept 2024		
Hillhouse	37 Hillhouse Ave	37 Hillhouse Ave	Sept 2024		
Hillhouse	43 Hillhouse Ave	43 Hillhouse Ave	Sept 2024		

FY25

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Hillhouse	51 Hillhouse Ave	51 Hillhouse Ave	Sept 2024		
Hillhouse	Horchow Hall	55 Hillhouse Ave	Oct 2024		
Hillhouse	10 Sachem St	10 Sachem St	Oct 2024		
Hillhouse	36 Sachem St	36 Sachem St	Oct 2024		
Hillhouse	85 Trumbull St	85 Trumbull St	Oct 2024		
Hillhouse	Dow Hall	370 Temple St	Oct 2024		
Hillhouse	Warner House	1 Hillhouse Ave	Oct 2024		
Hillhouse	Rosenkranz Hall	115 Prospect St	Oct 2024		
Hillhouse	Sheffield-Sterling-Strathcona Hall	1 Prospect St	Oct 2024		
Science Hill	199 Whitney Ave	199 Whitney Ave	Nov 2024		
Science Hill	Kline Geology Lab	210 Whitney Ave	Nov 2024		
Science Hill	Environmental Science Center	21 Sachem St	Nov 2024		
Science Hill	Edward P Evans Hall	165 Whitney Ave	Dec 2024		
Science Hill	Osborn Memorial Lab	165 Prospect St	Jan 2025		
Science Hill	Benjamin Franklin College	90 Prospect St	Jan 2025		

FY25

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Science Hill	Pauli Murray College	130 Prospect St	Jan 2025		
Science Hill	Lock St Garage	55 Lock St	Feb 2025		
Science Hill	Rose Center	101 Ashmun St	Feb 2025		
Science Hill	Bass Center	266 Whitney Ave	Feb 2025		
Science Hill	Chemical Safety Building	350 Edwards St	Feb 2025		
Science Hill	309 Edwards St	309 Edwards St	Feb 2025		
Science Hill	360 Edwards St	360 Edwards St	Feb 2025		
Science Hill	380 Edwards St	380 Edwards St	Feb 2025		
Science Hill	Leitner Observatory & Planetarium	355 Prospect St	Feb 2025		
Science Hill	301 Prospect St	301 Prospect St	Feb 2025		
Science Hill	160 St Ronan St	160 St Ronan St	Mar 2025		
Science Hill	175 St Ronan St	175 St Ronan St	Mar 2025		
Science Hill	340 Edwards St	340 Edwards St	Mar 2025		
Science Hill	Ingalls Rink	73 Sachem St	Mar 2025		
Science Hill	Kroon Hall	195 Prospect St	Mar 2025		

FY25

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Science Hill	68 Mansfield St	68 Mansfield St	Mar 2025		
Science Hill	202 Prospect St	202 Prospect St	Mar 2025		
Science Hill	204 Prospect St	204 Prospect St	Mar 2025		
Science Hill	210 Prospect St	210 Prospect St	Mar 2025		
Science Hill	230 Prospect St	230 Prospect St	Mar 2025		
Science Hill	238 Prospect St	238 Prospect St	Mar 2025		
Science Hill	242 Prospect St	242 Prospect St	Mar 2025		
Science Hill	254 Prospect St	254 Prospect St	Mar 2025		
Science Hill	276 Prospect St	276 Prospect St	Mar 2025		
Science Hill	282 Prospect St	282 Prospect St	Mar 2025		
Science Hill	300 Prospect St	300 Prospect St	Apr 2025		
Science Hill	310 Prospect St	310 Prospect St	Apr 2025		
Science Hill	314 Prospect St	314 Prospect St	Apr 2025		
Science Hill	Prospect-Sachem Garage	Prospect St	Apr 2025		
Science Hill	Southwest Service Node		Apr 2025		

FY25

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Science Hill	121 Whitney Ave	121 Whitney Ave	Apr 2025		
Science Hill	63-65 Goffe St	63-65 Goffe St	Apr 2025		
Science Hill	69-83 Goffe St	69-83 Goffe St	Apr 2025		
Science Hill	87 Goffe St	87 Goffe St	Apr 2025		
Science Hill	Sage-Bowers Hall	205 Prospect St	May 2025		
Science Hill	Sloane Physics Lab	217 Prospect St	May 2025		
Science Hill	Pierson-Sage Garage	320 Edwards St	May 2025		
Cross Campus	Bass Library	110 Wall St	Jun 2025		
Cross Campus	Beinecke Library	121 Wall St	Jun 2025		
Cross Campus	Sterling Memorial Library	120 High St	Jun 2025		

Completed - NGN Building Migrations (By Fiscal Year)

FY24

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Old Campus	Crown St, 295-297	295 - 297 Crown St.	May 2024	5/27/2024	5/30/2024
Old Campus	Elm St, 272 Grad House	272 Elm St.	May 2024	4/29/2024	5/28/2024
Old Campus	Elm St, 294-296	294 - 296 Elm St.	May 2024	4/29/2024	5/28/2024
Old Campus	York St, 150	150 York St.	Apr 2024	4/22/2024	4/30/2024
Old Campus	Chapel St, 1111	1111 Chapel St.	Feb 2024	2/19/2024	4/29/2024
Old Campus	Street Hall	1071 Chapel St.	Feb 2024	2/19/2024	4/29/2024
Old Campus	Park St, 205	205 Park St	Apr 2024	4/22/2024	4/25/2024
Old Campus	Park St, 215	215 Park St.	Apr 2024	4/22/2024	4/25/2024
Old Campus	Park St, 211	211 Park St.	Apr 2024	4/22/2024	4/25/2024
Old Campus	Park St, 217	217 Park St.	Apr 2024	4/22/2024	4/25/2024
Old Campus	Crown St, 353	353 Crown St.	Apr 2024	4/15/2024	4/24/2024
Old Campus	Green Hall	1156 Chapel St.	Apr 2024	4/15/2024	4/16/2024
Old Campus	York-Crown Apts 139-143	139 - 143 York St.	Apr 2024	4/1/2024	4/9/2024
Old Campus	York-Crown Apts 313-319	313 - 319 Crown St.	Apr 2024	4/1/2024	4/9/2024

FY24

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Old Campus	Crown St, 341-347	341 - 347 Crown St.	Mar 2024	3/25/2024	4/2/2024
Old Campus	York St, 202	202 York St.	Mar 2024	3/25/2024	3/27/2024
Old Campus	York St, 204	204 York St.	Mar 2024	3/25/2024	3/27/2024
Old Campus	York St, 220	220 York St.	Mar 2024	3/18/2024	3/21/2024
Old Campus	York Chapel Bldg.	1126 - 1140 Chapel St.	Mar 2024	3/18/2024	3/21/2024
Old Campus	Chapel St, 1201	1201 Chapel St.	Mar 2024	3/18/2024	3/20/2024
Old Campus	Rose Alumni House	232 York St.	Mar 2024	3/18/2024	3/20/2024
Old Campus	York St, 212	212 York St.	Mar 2024	3/18/2024	3/20/2024
Old Campus	York St, 149	149 York St.	Mar 2024	3/11/2024	3/18/2024
Old Campus	195 Church St	195 Church St.	Mar 2024	3/11/2024	3/14/2024
Old Campus	Crown St, 270	270 Crown St	Mar 2024	3/11/2024	3/14/2024
Old Campus	Connecticut Hall	1017 Chapel St.	Mar 2024	3/11/2024	3/13/2024
Old Campus	Linsly-Chittenden	63 High St.	Mar 2024	3/11/2024	3/13/2024
Old Campus	Sherman Bldg	1032 Chapel St.	Mar 2024	3/11/2024	3/13/2024
Old Campus	Edgewood Ave, 32-36	32 - 36 Edgewood Ave.	Feb 2024	2/26/2024	3/11/2024

FY24

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Old Campus	Park St, 210-220	210 - 220 Park St.	Mar 2024	3/4/2024	3/5/2024
Old Campus	Howe St. Garage	67 – 81 Howe St.	Feb 2024	2/26/2024	2/29/2024
Old Campus	High St, 26	26 High St.	Feb 2024	2/26/2024	2/28/2024
West Campus	WC Advanced Biosciences Ctr (840)	840 West Campus Dr.	Nov 2023	11/20/2023	2/21/2024
Old Campus	Edgewood Ave, 28	28 Edgewood Ave.	Feb 2024	2/5/2024	2/14/2024
West Campus	WC Collection St Ctr (900)	900 West Campus Dr.	Dec 2023	12/4/2023	2/7/2024
Old Campus	Phelps Hall	344 College St.	Jan 2024	1/22/2024	1/24/2024
Old Campus	157 Church St	157 Church St.	Jan 2024	1/8/2024	1/17/2024
Hillhouse	Becton E&AS Center	15 – 17 Prospect St.	Nov 2023	11/27/2023	1/11/2024
Old Campus	Battell Chapel	400 College St.	Jan 2024	1/4/2024	1/8/2024
Old Campus	Dwight Hall & Chapel	67 High St.	Jan 2024	1/4/2024	1/8/2024
West Campus	WC Conf Ctr & WC ADM (800)	800 West Campus Dr.	Dec 2023	12/18/2023	12/19/2023
Hillhouse	A.K.Watson Hall	51 Prospect St.	Dec 2023	12/4/2023	12/13/2023
Hillhouse	Malone Engineering Center	55 Prospect St.	Dec 2023	12/4/2023	12/13/2023
Hillhouse	17 Hillhouse	17 Hillhouse Ave.	Nov 2023	11/13/2023	11/29/2023

FY24

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
West Campus	WC Storage & Receiving Ctr (750)	750 West Campus Dr.	Nov 2023	11/20/2023	11/28/2023
West Campus	WC Powerplant CUP (700)	700 West Campus Dr.	Nov 2023	11/27/2023	11/28/2023
Hillhouse	Steinbach Hall	52 Hillhouse Ave.	Nov 2023	11/6/2023	11/21/2023
Hillhouse	Founders Hall	135 Prospect St.	Nov 2023	11/6/2023	11/21/2023
West Campus	WC Energy Sciences Ctr (520)	520 West Campus Dr.	Nov 2023	11/13/2023	11/14/2023
Hillhouse	Evans Hall, Thomas M	56 Hillhouse Ave.	Nov 2023	11/6/2023	11/13/2023
Hillhouse	Hillhouse Ave, 46	46 Hillhouse Ave.	Nov 2023	11/6/2023	11/13/2023
Hillhouse	Watson Center	60 Sachem St.	Nov 2023	11/6/2023	11/13/2023
Hillhouse	55 Whitney Ave.	55 Whitney Ave.	Oct 2023	10/30/23	11/2/2023
Science Hill	Sterling Chem Lab	225 Prospect St.	Oct 2023	10/23/23	10/26/2023
West Campus	WC Genome Analysis Ctr (830)	830 West Campus Dr.	Oct 2023	10/23/23	10/24/2023
Science Hill	Wright Lab	272 Whitney Ave	Sept 2023	9/11/2023	10/23/2023
West Campus	WC Reactions Research Lab (500)	500 West Campus Dr.	Oct 2023	10/16/2023	10/17/2023
West Campus	WC Environmental Health & Safety Storage (720)	720 West Campus Dr.	Oct 2023	10/16/2023	10/17/2023
Hillhouse	Dunham Lab	10 Hillhouse Ave	Oct 2023	10/2/2023	10/11/2023

FY24

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Hillhouse	Leet Oliver Mem Hall	12 Hillhouse Ave.	Oct 2023	10/2/2023	10/11/2023
West Campus	WC Integrated Sci & Tech Ctr (850)	850 West Campus Dr.	Oct 2023	10/2/2023	10/3/2023
West Campus	WC Molecular Innovation Ctr (600)	600 West Campus Dr.	Sep 2023	9/25/2023	9/29/2023
West Campus	WC Admin Office North	200 West Campus Dr.	Aug 2023	8/28/2023	8/31/2023
West Campus	WC Admin Office South	220 West Campus Dr.	Aug 2023	8/28/2023	8/31/2023
West Campus	WC Childcare Center	230 West Campus Dr.	Aug 2023	8/28/2023	8/31/2023
West Campus	WC Grounds Maint Garage	240 West Campus Dr.	Aug 2023	8/28/2023	8/30/2023
West Campus	WC Warehouse West	250 West Campus Dr.	Aug 2023	8/28/2023	8/30/2023
Science Hill	Kline Chemistry Lab	255 Prospect St	Aug 2023	8/21/2023	8/30/2023
Science Hill	Chemistry Research Building	275 Prospect St.	Aug 2023	8/21/2023	8/29/2023
Cross Campus	Ezra Stiles College	302 York St	Aug 2023	8/14/2023	8/16/2023
Old Campus	Welch Hall, Harmanus	330 College St	Aug 2023	8/7/2023	8/9/2023
Old Campus	Farnam Hall, Henry	380 College St.	Aug 2023	8/7/2023	8/9/2023
Old Campus	Lawrance Hall, Thomas	358 College St.	Aug 2023	8/7/2023	8/9/2023
West Campus	WC Office Complex North	400 West Campus Dr.	Jul 2023	7/18/2023	8/9/2023

FY24

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION MONTH	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
West Campus	WC Office Complex South	410 West Campus Dr.	Jul 2023	7/18/2023	8/9/2023
Old Campus	Vanderbilt Hall	1035 Chapel St.	Jul 2023	7/24/2023	8/1/2023
Cross Campus	Morse College	304 York St.	Jul 2023	7/24/2023	7/26/2023
West Campus	WC Welcome Center	100 West Campus Dr.	Jul 2023	7/18/2023	7/24/2023
West Campus	WC Office Sustainability Garden Barn	350 West Campus Dr.	Jul 2023	7/18/2023	7/18/2023
West Campus	WC Office Complex Connector	405 West Campus Dr.	Jul 2023	7/18/2023	7/18/2023

FY23

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION WEEK(S)	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Science Hill	Kline Tower	219 Prospect Street	6/5/2023	6/12/2023	7/1/2023
Medical	100 College Street	100 College Street	6/5/2023	6/12/2023	7/1/2023
Medical	Amistad Street Building	10 Amistad Street	5/8/2023	5/15/2023	6/1/2023
Medical	Connecticut Mental Health Center	34 Park Street	5/15/2023	5/22/2023	6/1/2023
Medical	Sterling Hall Of Medicine - C Wing	333 Cedar Street	4/17/2023	4/24/2023	4/19/2023
Medical	Sterling Hall Of Medicine - B Wing	333 Cedar Street	4/10/2023	4/17/2023	4/13/2023
Medical	Sterling Hall Of Medicine - L Wing	333 Cedar Street	4/10/2023	4/17/2023	4/11/2023
Medical	Edward S. Harkness Memorial Hall, Bldg A	367 Cedar Street	4/24/2023	5/1/2023	4/6/2023
Medical	Edward S. Harkness Memorial Hall, Bldg D	367 Cedar Street	3/27/2023	4/3/2023	4/5/2023
Medical	Sterling Hall Of Medicine I Wing Child Development Unit	333 Cedar Street	4/3/2023	4/10/2023	4/5/2023
Medical	Sterling Hall Of Medicine - I Wing	333 Cedar Street	3/20/2023	3/27/2023	3/23/2023
Medical	Mary S. Harkness Memorial Auditorium	333 Cedar Street	3/20/2023	3/27/2023	3/23/2023
Hillhouse	77 Prospect Street	77 Prospect St	1/18/2023	1/25/2023	1/26/2023
Science Hill	Peabody Museum	170 Whitney Ave	12/12/2022	1/2/2023	1/24/2023
Cross Campus	Schwarzman	168 Grove Street	1/2/2023	1/9/2023	1/17/2023

FY23

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION WEEK(S)	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Hillhouse	28 Hillhouse Ave	28 Hillhouse Road	12/5/2022	1/2/2023	1/4/2023
Hillhouse	30 Hillhouse Ave	30 Hillhouse Road	12/5/2022	1/2/2023	1/4/2023
Hillhouse	87 Trumbull St	87 Trumbull Street	12/12/2022	1/2/2023	1/4/2023
West Campus	200 Edison Road	200 Edison Road	11/14/2022	11/21/2022	11/7/2022
Ath Fields	Lapham Field House	251 Derby Avenue	12/6/2021	12/13/2021	8/5/2022
Ath Fields	Reese Stadium, Jason & Jon	75 Central Avenue	12/6/2021	12/13/2021	8/5/2022
Ath Fields	Yale Bowl, Class Of 1954 Field	81 Central Avenue	12/6/2021	12/13/2021	8/5/2022
Cross Campus	Yale Science Building	260 Whitney Avenue	5/2/2022	5/9/2022	7/8/2022
Ath Fields	Coxe Memorial Cage, Charles E.	257 Derby Avenue	12/6/2021	12/13/2021	7/26/2022

FY22

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION WEEK(S)	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Medical	William Wirt Winchester Building	25 York Street	10/25/2021	11/1/2021	11/5/2021
Medical	Hunter Radiation Therapy Center	15 York Street	11/1/2021	11/8/2021	11/10/2021
Medical	College Place	37-55 College Street	11/8/2021	11/15/2021	12/2/2021
Medical	Sterling Power Plant	309 Congress Avenue	11/8/2021	11/15/2021	11/19/2021
Medical	Sterling Pwr Plt Cogen	309 Congress Avenue	11/8/2021	11/15/2021	11/19/2021
Medical	Hope Memorial Building, Jane Ellen	315 Cedar Street	11/8/2021	11/15/2021	11/19/2021
Medical	Boyer Center For Molecular Medicine	295 Congress Avenue	11/15/2021	11/29/2021	12/3/2021
Medical	Laboratory For Medicine And Pediatrics	15 York Street	11/15/2021	11/29/2021	12/3/2021
Medical	Magnetic Resonance Center With Pet Center	789 Howard Avenue	11/15/2021	11/29/2021	12/10/2021
Medical	Yale New Haven Psychiatric Hospital 2	184 Liberty Street	11/15/2021	11/29/2021	12/3/2021
Medical	Congress Place	301 Cedar Street	11/15/2021	11/29/2021	12/3/2021
Cross Campus	Humanities Quadrangle	320 York Street	11/29 & 12/6/21	12/13/2021	1/20/2022
Ath Fields	Tsai Lacrosse Field House	73 Central Avenue	12/13/2021	12/13/2021	1/24/2022
Ath Fields	Athletic Facilities Grounds Maint Bldg	70 Central Avenue	12/6/2021	12/13/2021	1/24/2022
Ath Fields	Cullman Heyman Tennis Center	253 Derby Avenue	12/6/2021	12/13/2021	1/28/2022

FY22

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION WEEK(S)	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Medical	Pierce Laboratories	290 Congress Avenue	12/13/2021	12/20/2021	3/24/2022
Medical	2 Science Park	50 Division Street	12/20/2021	1/10/2022	2/18/2022
Medical	55 Church Street	55 Church Street	1/17/2022	1/24/2022	2/18/2022
Medical	100 York Street	100 York Street	1/17/2022	1/24/2022	2/25/2022
Medical	1 Church Street	1 Church Street	1/17/2022	1/24/2022	3/7/2022
Ath Fields	Y. Field Batting Cages	250 Derby Avenue	1/24/2022	1/31/2022	3/31/2022
Ath Fields	Baseball Practice Facility & Jim Neal Clubhouse	250 Derby Avenue	1/24/2022	1/31/2022	3/31/2022
Ath Fields	Frank, Clinton Field	256 Derby Avenue	1/24/2022	1/31/2022	3/31/2022
Ath Fields	Field Hockey Field	60 Central Avenue	1/24/2022	1/31/2022	3/31/2022
Ath Fields	Dewitt Family Field	256 Derby Avenue	1/24/2022	1/31/2022	3/31/2022
Ath Fields	Carol Roberts Field House	70 Central Avenue	1/24/2022	1/31/2022	1/28/2022
Medical	Farnam Memorial Building	310 Cedar Street	1/31/2022	2/7/2022	2/22/2022
Medical	Lippard Laboratory For Clinical Investigation	15 York Street	1/31 & 2/7/22	2/14/2022	2/17/2022
Medical	Lauder Hall	310 Cedar Street	2/7/2022	2/14/2022	2/22/2022

FY22

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION WEEK(S)	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
Medical	Laboratory For Surgery, Obstetrics And Gynecology	375 Congress Avenue	2/7/2022	2/14/2022	2/25/2022
Medical	Brady Memorial Laboratory, Anthony N.	310 Cedar Street	2/7/2022	2/14/2022	3/7/2022
Medical	Seamco Building	430-470 Congress Avenue	3/14/2022	3/21/2022	3/2/2022
Medical	Daggett Street, 55	55 Daggett Street	3/14/2022	3/21/2022	3/2/2022
Medical	Howard Avenue, 726 (Part Of Seamco)	726 Howard Avenue	3/21/2022	3/28/2022	3/2/2022
Medical	Howard Avenue, 682-686	682-686 Howard Avenue	3/21/2022	3/28/2022	3/2/2022
Medical	Yale Health Center	55 Lock Street	4/4/2022	4/11/2022	5/20/2022
VA	VA Medical Center Building 34	950 Campbell Avenue	4/18/2022	4/25/2022	5/27/2022
VA	VA Medical Center Building 35	950 Campbell Avenue	4/18/2022	4/25/2022	6/3/2022
VA	VA Medical Center Building 35a	950 Campbell Avenue	4/18/2022	4/25/2022	6/3/2022
VA	VA Medical Center Building 36	950 Campbell Avenue	4/18/2022	4/25/2022	6/3/2022
VA	VA Medical Center Building 03	950 Campbell Avenue	4/25/2022	5/2/2022	5/27/2022
VA	VA Medical Center Building 04	950 Campbell Avenue	4/25/2022	5/2/2022	5/27/2022
VA	VA Medical Center Building 01	950 Campbell Avenue	5/9/2022	5/16/2022	6/3/2022
VA	VA Medical Center Building 02	950 Campbell Avenue	5/16/2022	5/23/2022	5/27/2022

FY22

CAMPUS	BUILDING	ADDRESS	TARGET TRANSITION WEEK(S)	TARGET COMPLETION WEEK	ACTUAL COMPLETION DATE
VA	VA Medical Center Building 08	950 Campbell Avenue	5/16/2022	5/23/2022	5/27/2022
VA	VA Medical Center Building 08.5	950 Campbell Avenue	5/16/2022	5/23/2022	5/27/2022
VA	VA Medical Center Building 12a	950 Campbell Avenue	5/16/2022	5/23/2022	5/27/2022
VA	VA Medical Center Building 05	950 Campbell Avenue	5/23/2022	5/30/2022	5/27/2022